



COUNCILWOMAN CARMALITHA GUMBS
DISTRICT 2



SHARON D. SUBADAN
CITY MANAGER



DISTRICT II
TOWNHALL MEETING
SEPTEMBER 30, 2025

Public Works
UPDATE

AESTHETIC IMPROVEMENTS AT ROUNDABOUTS

BUTNER RD AT UNION RD



BUTNER RD AT STONEWALL TELL RD



TRAFFIC CALMING PROJECT(S)

THAXTON RESERVE SUBDIVISION – WEWATTA STREET



PROPOSED TRAFFIC CALMING MEASURES:

INSTALL ONE SPEED TABLE ON WEWATTA STREET APPROXIMATELY 200 FEET:

- EAST OF QUIVAS CT
- WEST OF UMATILLA LANE
- EAST OF UMATILLA LANE

- RECOMMENDATIONS SHARED WITH HOA VIA ZOOM MEETING ON 6/19
- **INSTALLATION SCHEDULED DURING THE WEEK OF 9/29**

COMPLETED PROJECTS



Enon Road Sidewalks
Feb. 2025



Cochran Road Bridge Over
Deep Creek – Mar. 2025



Butner Road at Union
Road – April 2025

COMPLETED PROJECTS (9.23.25)

WALDEN PARK SUBDIVISION



September 2025




DESIGN PHASE

BUTNER ROAD OVER CAMP CREEK / AT CAMP CREEK PKWY

- **Scope:**

Butner Road over Camp Creek includes intersection improvements at Camp Creek Parkway and bridge replacement over Camp Creek. The new bridge will accommodate two 12 ft. travel lanes, two 12 ft. turn lanes, a 12 ft. wide pedestrian path on the west side, and a 6 ft. wide sidewalk on the east side. Dedicated left and right turn lanes will be constructed.


- Final Design: finalizing ROW acquisition, IGA with CoA watershed, utility relocations with Georgia Power, and signal permit with GDOT
- Construction Let Date: Winter 2025



CONCEPT PHASE

OLD FAIRBURN ROAD AT THAXTON ROAD


- Scope:
 - The current 3-way Stop intersection is being analyzed for traffic improvements including a roundabout alternative. Additional improvements include 2.5 ft. curb & gutter, 2 ft. stamped concrete buffer, drainage, sidewalks, and streetlights. The project will improve safety and relieve congestion.
 - Concept: On-going, PIOH being scheduled
 - Construction Let Date: 2028



CONCEPT PHASE

UNION ROAD SIDEWALKS – OWL ROCK RD TO BUNTING LN

- Scope:
This project on Union Road will fill in sidewalk gaps within the existing 1.15 mi- sidewalk network.
Add'l improvements include 2.5 ft. curb & gutter, 2 ft. stamped concrete buffer, drainage, 5 ft. sidewalks, and streetlights.
- Concept complete – PIOH being scheduled
- Construction Let Date: 2027, pending ROW acquisition



Questions?

Antonio Valenzuela, Director
(470) 809-7451

Antonio.Valenzuela@cityofsouthfultonga.gov





Georgia Department of Transportation

City of South Fulton Project Update

September 30, 2025

Georgia Department of Transportation



Committed to moving people and goods through the state in a timely and efficient manner, the Georgia Department of Transportation works to maintain safety on our roadways and relieve congestion on the interstates.



South Fulton Update

Projects Under Construction

Buffington Rd from Rock Quarry Rd to SR 14/US 29

This project will widen Buffington Rd to two lanes to four lanes from Rock Quarry Rd to Roosevelt Hwy



Storm drain installation, erosion control, utility relocation in progress



- CST Cost: \$37 M
- Scheduled Completion : Fall 2026

I-85, I-285 in Clayton, Fulton Resurfacing, including Ramps



This project will resurface lanes and 22 ramps on I-85 and I-285.

Most resurfacing completed. Layer of OGFC applied beginning Sept 22



- CST Cost: \$19.5 M
- Scheduled Completion : Late Fall 2025

SR 6/Camp Creek Pkwy @ Butner Road



Maintenance Work is ongoing at this intersection.


Maintenance Design work on a more permanent fix.

Ties into City of South Fulton led project for Butner Rd.



South Fulton Update

Projects in Design/ Preconstruction Phase



SR 70/Fulton Industrial Blvd at SR 166/Campbellton Rd



This intersection quick response project will lengthen the southbound right turn lane along SR 70.

- Est CST: \$100k
- Let Scheduled: Winter 2025/2026

SR 6/Camp Creek Pkwy at Bakers Ferry Rd – Operational Improvements

- The proposed improvement would signalize SR 6 at Bakers Ferry in Fulton County.
- Est CST: \$2.5 M
- Scheduled Let: TBD




SR 70/Fulton Industrial Blvd at Cascade Rd – Operational Improvements

- The proposed improvement would reconstruct Cascade Rd into three lanes in both directions, with dedicated left-turn, through lane and right-turn lanes
- Northbound and southbound left turns on SR 70 Fulton Industrial Blvd will be reconstructed to align within the existing landscaped median

- Est CST: \$4.5 M
- Scheduled Let:
Spring 2026



SR 92 @ South Fulton Pkwy/SR 14 ALT – CFI



This is an intersection improvement project at SR 92/Campbellton-Fairburn Rd and SR 14 ALT/S. Fulton Pkwy into a Continuous Flow Intersection (CFI)

- Est CST Cost: \$36 M
- Scheduled Let: Spring 2028

Stay Connected



@GeorgiaDOT



@GADeptofTrans



@gadeptoftrans



www.dot.ga.gov



Thank You

SR 14/US 29 @ CSX 2.6 Miles NE of Union City Bridge Replacement



This project will replace the existing bridge. New bridge will have 4 lanes, turn lanes and sidewalks

Storm drain, waterline installation, overhead utility relocations continue

- CST: \$17.6 M
- Scheduled Completion: Fall 2027

SR 14/Roosevelt Hwy @ Washington Rd - Roundabout

This project will convert the existing T-intersection into a modern single lane roundabout at the intersection.

Utility relocations on-going before construction activities begin.

- CST Cost: \$2.7 M
- Scheduled Completion: Late Fall 2025



SR 92 @ Butner Road Roundabout



This project is the construction of a single lane roundabout

Work not yet started – Let in June, Precon meeting held Sept. 19

- CST: \$4.6 M
- Scheduled Comp: Summer 2027

SR 92 @ Jones Rd & @ Demooney Rd - Roundabouts



This project will construct two multi-lane roundabouts along SR 92 / Campbellton Fairburn Rd; one at the intersection of Jones Rd and the other at Demooney Rd




- Est CST Cost: \$5.1 M
- Scheduled Let: Winter 2026-2027

SR 14A/South Fulton Pkwy at Mason/Hunter Rd

This intersection improvement project adds turn lanes on Mason/Hunter and South Fulton Pkwy to increase capacity and improve operations at the intersection.

- Est CST: \$3.4M
- Scheduled Let: Fall 2026




SR 14A/South Fulton Pkwy at Derrick Rd



This intersection improvement project will widen the turning radii for trucks at the intersection

- Est CST: \$997 K
- Scheduled Let: Spring 2027

SR 14A/South Fulton Pkwy at Stonewall Tell Rd



This intersection reconstruction project will add right turn lanes on southbound SR 14/S Fulton Pkwy and widens the turning radii for trucks

- Est CST: \$2 M
- Let Scheduled: Winter 2027